AIA® Document G701® – 2017

Change Order

PROJECT: *(Name and address)*	CONTRACT INFORMATION:	CHANGE ORDER INFORMATION:
East Hickman High School Agricultural/Vocational Building 7700 TN-7 Lyles, TN	Contract For: Contruction Date: 10-24-2025	Change Order Number: 004 Date: 05-06-2026
OWNER: *(Name and address)*	**ARCHITECT:** *(Name and address)*	**CONTRACTOR:** *(Name and address)*
Hickman County Schools 114 North Central Avenue, Suite 203 Centerville, TN 37033	Lyle Cook Martin Architects 310 Franklin Street Clarksville, TN 37040	Fellowship Construction 2668 Spencer Mill Road Bon Aqua, TN 37025

THE CONTRACT IS CHANGED AS FOLLOWS:
(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)
An additional 1 day has been added to the substantial completion date for December 2025 due to weather delays.
An additional 6 days have been added to the substantial completion date for January 2026 due to weather delays.
An additional 7 days have been added to the substantial completion date for February 2026 due to weather delays.
An additional 2 days have been added to the substantial completion date for March 2026 due to weather delays.
An additional 5 days have been added to the substantial completion date for April 2026 due to weather delays.
An additional 18 days have been added to the substantial completion date for Below-Grade utilities - 8" Fire Line
An additional 30 days have been added to the substantial completion date for Below-Grade utilities - Reroute Gas Line (wait for Board Approval)
An additional 27 days have been added to the substantial completion date for Finish Floor Elevation modifications to footing details.
See attached itemization.

The original Contract Sum was	$ 580,000.00
The net change by previously authorized Change Orders	$ 22,901.76
The Contract Sum prior to this Change Order was	$ 602,901.76
The Contract Sum will be unchanged by this Change Order in the amount of	$ 0.00
The new Contract Sum including this Change Order will be	$ 602,901.76

The Contract Time will be increased by Ninety-Six (96) days.
The new date of Substantial Completion will be 08-20-2026

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

ARCHITECT *(Signature)*	CONTRACTOR *(Signature)*	OWNER *(Signature)*
Bradley A. Martin, III *(Printed name, title, and license number if required)*	Jim Irwin Pres. *(Printed name and title)*	*(Printed name and title)*
May 7, 2026 *Date*	5/8/2026 *Date*	*Date*

AIA Document G701 – 2017. Copyright © 1979, 1987, 2000 , 2001 and 2017. All rights reserved. "The American Institute of Architects," "American Institute of Architects," "AIA," the AIA Logo, and "AIA Contract Documents" are trademarks of The American Institute of Architects. This document was produced at 14:27:08 CDT on 05/07/2026 under Subscription No.20250156901 which expires on 08/30/2026, is not for resale, is licensed for one-time use only, and may only be used in accordance with the AIA Contract Documents® Terms of Service. To report copyright violations, e-mail docinfo@aiacontracts.com.
User Notes: (69aee075d218c3ad6312ada2)

01 26 25 – WEATHER DELAY REPORT

SBC Project Number and Project Name:		Month and Year Reported Below:
East Hickman Vocational Building		December 2025
Date	Weather condition causing delay	Work scheduled on critical path for this day that was delayed.
1	Rain Day- 0.12	Underground Utilities/ grading site
2	Rain Day- 0.55	Underground Utilities/ grading site
3	Dry out day	Underground Utilities/ grading site
4	Rain Day- 0.34	Underground Utilities/ grading site
5	Dry out day	Underground Utilities/ grading site
6	Dry out day	Underground Utilities/ grading site
7		
8		
9		
10		
11	Dry out day	Underground Utilities/ grading site
12	Dry out day	Underground Utilities/ grading site
13		
14		
15		
16		
17		
18	Rain Day- 1.05	Underground Utilities/ grading site
19	Dry out day	Underground Utilities/ grading site
20	Dry out day	Underground Utilities/ grading site
21	Dry out day	Underground Utilities/ grading site
22		
23		
24		
25		
26		
27		
28		
29	Rain day - 0.18	Underground Utilities/ grading site
30	Dry out day	Underground Utilities/ grading site
31		
	Total number of days this month with delay due to weather 12 days	
	Baseline number from Section 01 26 20 11 days	
	Total – Baseline = claimable days 1 days	

END OF SECTION

Climatological Data for DICKSON, TN - December 2025

Date	Temperature				HDD	CDD	Precipitation	New Snow	Snow Depth
	Maximum	Minimum	Average	Departure					
2025-12-01	41	23	32.0	-11.5	33	0	0.12	0.0	0
2025-12-02	35	26	30.5	-12.7	34	0	0.55	0.0	0
2025-12-03	40	25	32.5	-10.5	32	0	0.00	0.0	0
2025-12-04	35	29	32.0	-10.8	33	0	0.34	0.0	0
2025-12-05	32	31	31.5	-11.1	33	0	0.00	0.0	0
2025-12-06	44	30	37.0	-5.3	28	0	0.00	0.0	0
2025-12-07	42	27	34.5	-7.6	30	0	0.00	0.0	0
2025-12-08	44	28	36.0	-5.9	29	0	0.00	0.0	0
2025-12-09	48	21	34.5	-7.2	30	0	0.00	0.0	0
2025-12-10	53	37	45.0	3.5	20	0	0.00	0.0	0
2025-12-11	42	22	32.0	-9.3	33	0	0.00	0.0	0
2025-12-12	55	34	44.5	3.4	20	0	0.00	0.0	0
2025-12-13	51	31	41.0	0.1	24	0	0.00	0.0	0
2025-12-14	38	12	25.0	-15.7	40	0	0.00	0.0	0
2025-12-15	38	9	23.5	-17.0	41	0	0.00	0.0	0
2025-12-16	51	21	36.0	-4.4	29	0	0.00	0.0	0
2025-12-17	60	35	47.5	7.3	17	0	0.00	0.0	0
2025-12-18	59	48	53.5	13.5	11	0	1.05	0.0	0
2025-12-19	49	28	38.5	-1.3	26	0	0.02	0.0	0
2025-12-20	62	25	43.5	3.8	21	0	0.00	0.0	0
2025-12-21	55	42	48.5	9.0	16	0	0.00	0.0	0
2025-12-22	56	32	44.0	4.7	21	0	0.00	0.0	0
2025-12-23	65	55	60.0	20.8	5	0	0.00	0.0	0
2025-12-24	74	58	66.0	27.0	0	1	0.00	0.0	0
2025-12-25	67	57	62.0	23.1	3	0	0.00	0.0	0
2025-12-26	65	61	63.0	24.3	2	0	0.00	0.0	0
2025-12-27	66	54	60.0	21.4	5	0	0.00	0.0	0
2025-12-28	71	64	67.5	29.0	0	3	0.00	0.0	0
2025-12-29	69	26	47.5	9.2	17	0	0.18	0.0	0
2025-12-30	35	23	29.0	-9.2	36	0	0.00	0.0	0
2025-12-31	49	21	35.0	-3.1	30	0	0.00	0.0	0
Sum	1591	1035	-	-	699	4	2.26	0.0	-
Average	51.3	33.4	42.4	1.9	-	-	-	-	0.0
Normal	50.4	30.6	40.5	-	760	0	5.13	0.6	-

Observations for each day cover the 24 hours ending at the time given below (Local Standard Time).
Max Temperature : 8pm
Min Temperature : 8pm
Precipitation : 8pm
Snowfall : unknown
Snow Depth : 8pm

01 26 25 – WEATHER DELAY REPORT

SBC Project Number and Project Name:		Month and Year Reported Below:
East Hickman Vocational Building		January 2026
Date	Weather condition causing delay	Work scheduled on critical path for this day that was delayed.
1		
2		
3		
4		
5		
6		
7		
8		
9	Rain Day- 0.09	Underground Utilities/ grading site
10	Rain Day- 0.26	Underground Utilities/ grading site
11	Dry out day	Underground Utilities/ grading site
12	Dry out day	Underground Utilities/ grading site
13		
14	Rain Day- 0.11	Underground Utilities/ grading site
15	Dry out day	Underground Utilities/ grading site
16	Rain Day- 0.12	Underground Utilities/ grading site
17	Dry out day	Underground Utilities/ grading site
18		
19		
20		
21	Rain day - 0.27	Underground Utilities/ grading site
22	Dry out day	Underground Utilities/ grading site
23		
24	Snow day- 2.00	Underground Utilities/ grading site
25	Snow day - 1.30	Underground Utilities/ grading site
26	ice/ dry out day	Underground Utilities/ grading site
27	ice/ dry out day	Underground Utilities/ grading site
28	ice/ dry out day	Underground Utilities/ grading site
29	ice/ dry out day	Underground Utilities/ grading site
30	ice/ dry out day	Underground Utilities/ grading site
31	ice/ dry out day	Underground Utilities/ grading site
	Total number of days this month with delay due to weather 18 days	
	Baseline number from Section 01 26 20 12 days	
	Total – Baseline = claimable days 6 days	

END OF SECTION

Climatological Data for DICKSON, TN - January 2026

Date	Temperature				HDD	CDD	Precipitation
	Maximum	Minimum	Average	Departure			
2026-01-01	61	26	43.5	5.5	21	0	0.00
2026-01-02	54	33	43.5	5.6	21	0	0.06
2026-01-03	47	33	40.0	2.2	25	0	0.05
2026-01-04	49	25	37.0	-0.7	28	0	0.00
2026-01-05	63	28	45.5	7.9	19	0	0.00
2026-01-06	65	48	56.5	19.0	8	0	0.00
2026-01-07	67	37	52.0	14.6	13	0	0.00
2026-01-08	69	37	53.0	15.6	12	0	0.00
2026-01-09	72	60	66.0	28.7	0	1	0.09
2026-01-10	60	42	51.0	13.7	14	0	0.26
2026-01-11	52	29	40.5	-4.7	29	0	0.00
2026-01-12	49	20	34.5	-2.7	30	0	0.00
2026-01-13	62	28	45.0	7.8	20	0	0.00
2026-01-14	52	30	41.0	-5.9	24	0	0.11
2026-01-15	32	20	26.0	-11.1	39	0	0.00
2026-01-16	50	18	34.0	-3.1	31	0	0.12
2026-01-17	41	26	33.5	-3.6	31	0	0.00
2026-01-18	32	14	23.0	-14.2	42	0	0.00
2026-01-19	37	16	26.5	-10.7	38	0	0.00
2026-01-20	39	10	24.5	-12.7	40	0	0.00
2026-01-21	52	24	38.0	-4.3	27	0	0.27
2026-01-22	46	30	38.0	-4.7	27	0	0.00
2026-01-23	35	19	27.0	-10.4	38	0	0.00
2026-01-24	19	14	16.5	-21.0	48	0	2.00
2026-01-25	31	13	22.0	-15.6	43	0	1.30
2026-01-26	31	7	19.0	-18.7	46	0	0.00
2026-01-27	29	5	17.0	-20.8	48	0	0.00
2026-01-28	31	11	21.0	-16.9	44	0	0.00
2026-01-29	47	04	25.5	-12.5	39	0	0.00
2026-01-30	29	17	23.0	-15.2	42	0	0.00
2026-01-31	31	12	16.5	-21.8	48	0	0.00
Sum	1394	746	-	-	949	1	4.26
Average	45.0	24.1	34.5	-3.0	-	-	-
Normal	47.5	27.5	37.5	-	853	0	4.33

Observations for each day cover the 24 hours ending at the time given below (Local Standard Time).
Max Temperature : 8pm
Min Temperature : 8pm
Precipitation : 8pm

01 26 25 – WEATHER DELAY REPORT

SBC Project Number and Project Name:		Month and Year Reported Below:
East Hickman Vocational Building		February 2026
Date	Weather condition causing delay	Work scheduled on critical path for this day that was delayed.
1		
2		
3	Rain Day- 0.38	Underground Utilities/ grading site
4	Dry out day	Underground Utilities/ grading site
5	Dry out day	Underground Utilities/ grading site
6		
7		
8		
9		
10		
11	Rain Day- 0.46	Underground Utilities/ grading site
12	Dry out day	Underground Utilities/ grading site
13	Dry out day	Underground Utilities/ grading site
14	Rain Day- 0.08	Underground Utilities/ grading site
15	Rain Day- 1.67	Underground Utilities/ grading site
16	Dry out day	Underground Utilities/ grading site
17	Dry out day	Underground Utilities/ grading site
18	Dry out day	
19		
20	Rain day - 0.31	Underground Utilities/ grading site
21	Dry out day	Underground Utilities/ grading site
22	Dry out day	Underground Utilities/ grading site
23		
24		
25	Rain day - 0.15	Underground Utilities/ grading site
26	Rain day - 0.30	Underground Utilities/ grading site
27	Dry out day	Underground Utilities/ grading site
28	Dry out day	Underground Utilities/ grading site
29		
30		
31		
	Total number of days this month with delay due to weather 18 days	
	Baseline number from Section 01 26 20 11 days	
	Total – Baseline = claimable days 7 days	

END OF SECTION

Climatological Data for DICKSON, TN - February 2026

Date	Temperature				HDD	CDD	Precipitation
	Maximum	Minimum	Average	Departure			
2026-02-01	30	17	23.5	-15.0	41	0	0.00
2026-02-02	46	22	34.0	-4.6	31	0	0.00
2026-02-03	46	26	36.0	-2.8	29	0	0.38
2026-02-04	40	26	33.0	-6.0	32	0	0.00
2026-02-05	30	18	24.0	-15.2	41	0	0.00
2026-02-06	56	22	39.0	-0.4	26	0	0.00
2026-02-07	42	26	34.0	-5.6	31	0	0.00
2026-02-08	51	24	37.5	-2.3	27	0	0.00
2026-02-09	68	28	48.0	8.0	17	0	0.00
2026-02-10	73	34	53.5	13.3	11	0	0.00
2026-02-11	62	41	51.5	11.1	13	0	0.46
2026-02-12	53	31	42.0	1.4	23	0	0.00
2026-02-13	61	30	45.5	4.6	19	0	0.00
2026-02-14	59	30	44.5	3.4	20	0	0.08
2026-02-15	49	45	47.0	5.7	18	0	1.67
2026-02-16	66	34	50.0	8.4	15	0	0.00
2026-02-17	60	36	48.0	6.2	17	0	0.00
2026-02-18	61	56	58.5	16.4	6	0	0.00
2026-02-19	72	55	63.5	21.2	1	0	0.00
2026-02-20	70	48	59.0	16.4	6	0	0.36
2026-02-21	54	37	45.5	2.7	19	0	0.00
2026-02-22	37	27	32.0	-11.1	33	0	0.00
2026-02-23	30	18	24.0	-19.4	41	0	0.00
2026-02-24	50	15	32.5	-11.1	32	0	0.00
2026-02-25	60	44	52.0	8.1	13	0	0.15
2026-02-26	57	46	51.5	7.3	13	0	0.30
2026-02-27	67	34	50.5	6.1	14	0	0.00
2026-02-28	75	33	54.0	9.3	11	0	0.00
Sum	1525	903	-	-	600	0	3.40
Average	54.5	32.3	43.4	2.0	-	-	-
Normal	52.3	30.4	41.4	-	663	1	4.90

Observations for each day cover the 24 hours ending at the time given below (Local Standard Time).
Max Temperature : 8pm
Min Temperature : 8pm
Precipitation : 8pm

Climatological Data for DICKSON, TN - March 2026

Date	Temperature				HDD	CDD	Precipitation
	Maximum	Minimum	Average	Departure			
2026-03-01	65	42	53.5	8.5	11	0	0.00
2026-03-02	61	43	52.0	6.7	13	0	0.03
2026-03-03	70	53	61.5	15.9	3	0	0.00
2026-03-04	76	59	67.5	21.7	0	3	0.00
2026-03-05	73	58	65.5	19.4	0	1	0.00
2026-03-06	81	51	66.0	19.6	0	1	0.00
2026-03-07	75	56	65.5	18.8	0	1	0.50
2026-03-08	65	53	59.0	12.0	6	0	0.00
2026-03-09	72	43	57.5	10.2	7	0	0.02
2026-03-10	78	60	69.0	21.4	0	4	0.03
2026-03-11	73	52	62.5	14.6	2	0	0.56
2026-03-12	54	40	47.0	-1.1	18	0	0.08
2026-03-13	67	33	50.0	1.6	15	0	0.00
2026-03-14	77	40	58.5	9.8	6	0	0.00
2026-03-15	77	58	67.5	18.5	0	3	0.00
2026-03-16	72	32	52.0	2.7	13	0	0.95
2026-03-17	39	21	30.0	-19.6	35	0	0.00
2026-03-18	62	32	47.0	-2.9	18	0	0.00
2026-03-19	74	36	55.0	4.7	10	0	0.00
2026-03-20	80	43	61.5	10.9	3	0	0.00
2026-03-21	86	58	72.0	21.1	0	7	0.00
2026-03-22	87	63	75.0	23.8	0	10	0.00
2026-03-23	79	42	60.5	9.0	4	0	0.00
2026-03-24	69	41	55.0	3.2	10	0	0.00
2026-03-25	75	49	62.0	9.9	3	0	0.00
2026-03-26	83	59	71.0	18.6	0	6	0.00
2026-03-27	77	43	60.0	7.3	5	0	0.00
2026-03-28	60	35	47.5	-5.6	17	0	0.00
2026-03-29	72	35	53.5	0.1	11	0	0.00
2026-03-30	75	57	66.0	12.3	0	1	0.00
2026-03-31	78	63	70.5	16.5	0	6	0.00
Sum	2232	1450	-	-	210	43	2.17
Average	72.0	46.8	59.4	10.0	-	-	-
Normal	61.1	37.7	49.4	-	489	6	5.44

Observations for each day cover the 24 hours ending at the time given below (Local Standard Time).
Max Temperature : 8pm
Min Temperature : 8pm
Precipitation : 8pm

01 26 25 – WEATHER DELAY REPORT

SBC Project Number and Project Name:		Month and Year Reported Below:
East Hickman Vocational Building		March 2026
Date	Weather condition causing delay	Work scheduled on critical path for this day that was delayed.
1		
2		
3		
4		
5		
6		
7	Rain Day- 0.50	Underground Utilities/ grading site
8	Dry out day	Underground Utilities/ grading site
9		
10		
11	Rain Day- 0.56	Underground Utilities/ grading site
12	Rain Day- 0.08	Underground Utilities/ grading site
13	Dry out day	Underground Utilities/ grading site
14	Dry out day	Underground Utilities/ grading site
15		
16	Rain day - 0.95	Underground Utilities/ grading site
17	Dry out day	Underground Utilities/ grading site
18	Dry out day	Underground Utilities/ grading site
19	Dry out day	Underground Utilities/ grading site
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
	Total number of days this month with delay due to weather 10 days	
	Baseline number from Section 01 26 20 8 days	
	Total – Baseline = claimable days 2 days	

END OF SECTION

01 26 25 – WEATHER DELAY REPORT

SBC Project Number and Project Name:		Month and Year Reported Below:
East Hickman VOC Building		April 2026
Date	Weather condition causing delay	Work scheduled on critical path for this day that was delayed.
1		
2		
3	Rain Day- 0.13	final grade/sidwalks
4	Rain Day- 0.57	final grade/sidwalks
5	Rain Day- 0.20	final grade/sidwalks
6	Dry out day	final grade/sidwalks
7	Dry out day	final grade/sidwalks
8		
9		
10		
11		
12		
13		
14		
15		
16	Rain Day- 0.24	final grade/sidwalks
17	Rain Day- 0.24	final grade/sidwalks
18	Dry out day	final grade/sidwalks
19	Dry out day	final grade/sidwalks
20		
21		
22		
23		
24		
25		
26		
27		
28	Rain Day- 2.18	final grade/sidwalks
29	Dry out day - 0.55	final grade/sidwalks
30	Dry out day	final grade/sidwalks
31		
	Total number of days this month with delay due to weather 12 days	
	Baseline number from Section 01 26 20 7days	
	Total – Baseline = claimable days 5 days	

END OF SECTION

Climatological Data for DICKSON, TN - April 2026

Date	Temperature				HDD	CDD	Precipitation
	Maximum	Minimum	Average	Departure			
2026-04-01	81	62	71.5	17.2	0	7	0.00
2026-04-02	80	66	73.0	18.4	0	8	0.00
2026-04-03	84	64	74.0	19.1	0	9	0.13
2026-04-04	77	61	69.0	13.7	0	4	0.57
2026-04-05	62	44	53.0	-2.6	12	0	0.20
2026-04-06	68	37	52.5	-3.4	12	0	0.00
2026-04-07	66	43	54.5	-1.7	10	0	0.00
2026-04-08	77	42	59.5	3.0	5	0	0.00
2026-04-09	76	54	65.0	8.2	0	0	0.00
2026-04-10	78	47	62.5	5.4	2	0	0.00
2026-04-11	79	52	65.5	8.1	0	1	0.00
2026-04-12	82	51	66.5	8.8	0	2	0.00
2026-04-13	76	63	69.5	11.5	0	5	0.04
2026-04-14	82	61	71.5	13.3	0	7	0.00
2026-04-15	84	59	71.5	13.0	0	7	0.00
2026-04-16	80	58	69.0	10.2	0	4	0.24
2026-04-17	82	55	68.5	9.4	0	4	0.24
2026-04-18	70	45	57.5	-1.9	7	0	0.08
2026-04-19	64	39	51.5	-8.1	13	0	0.00
2026-04-20	72	39	55.5	-4.4	9	0	0.00
2026-04-21	78	42	60.0	-0.2	5	0	0.00
2026-04-22	79	45	62.0	1.6	3	0	0.00
2026-04-23	80	49	64.5	3.8	0	0	0.00
2026-04-24	77	55	66.0	5.1	0	1	0.03
2026-04-25	78	60	69.0	7.8	0	4	0.00
2026-04-26	82	53	67.5	6.1	0	3	0.00
2026-04-27	81	56	68.5	6.8	0	4	0.00
2026-04-28	79	59	69.0	7.1	0	4	2.18
2026-04-29	67	61	64.0	1.9	1	0	0.55
2026-04-30	63	48	55.5	-6.9	9	0	0.00
Sum	2284	1570	-	-	88	74	4.26
Average	76.1	52.3	64.2	5.6	-	-	-
Normal	70.9	46.2	58.6	-	223	29	4.93

Observations for each day cover the 24 hours ending at the time given below (Local Standard Time). Observation times may have changed during this period.
Max Temperature : 8pm, 7pm
Min Temperature : 8pm, 7pm
Precipitation : 8pm, 7pm

FELLOWSHIP CONSTRUCTION INC
P.O. Box 310
Bon Aqua, TN 37025
Phone: (615) 412-4446
Fax: (615) 412-4454

March 12, 2025

Lyle-Cook Martin Architects
310 Franklin St Clarksville TN, 37040

Re: East Hickman Vocational Building

To whom it may concern:

Fellowship Construction is requesting an 18 calendar days contract extension for the existing 8 inch fire line underneath the proposed building foundation. Construction was halted when bloodhound found the fire line on November 20th and a change order was given after a board meeting on December 3rd. It then took 5 days to excavate and encase 2 portions of the fire line in concrete. This halted the progress of construction because the existing fire line would be in the way of the concrete foundation.

Fellowship Construction is requesting 30 day contract extension for moving the existing gas line from the foundation of the proposed building. The bi-weekly meeting was held on December 17th and we could not get an approved change order until the board meeting on January 12th it then took 3 days to move the gas line. This halted the progress of construction because the existing gas line would be in the way of the concrete foundation.

Thank you,
Mike Irwin
Project Manager

Enclosure:
- Job delays

LYLE·COOK·MARTIN
ARCHITECTS

East Hickman High School
Agricultural/Vocational Education Building

Project No 1402.1

Job Progress
Meeting Minutes

17 Dec 25

Attending:
Jennifer Turpin-HCS
Cayla Moultin-HCS
Toby Warren-HCS
Mike Irwin-Fellowship Construction
Jamie Irwin-Fellowship Construction
Jeff Corlew- LCMA

Work in Progress

Topsoil stripped, building layout, and currently forming for reinforcement over the existing fire line with concrete placement planned for today.

Items discussed

1. Informed Jennifer that 2-1"conduits provided from our new building to the existing building for fire alarm, fiber, intercom, etc. Discussed having school tech people at a future progress meeting with the contractor's electricians.

2. Reviewed existing utility lines encountered under the building pad.
   a. Storm line from the existing greenhouse. Decision was made to cap the line after it exists the greenhouse and place a cover over the existing floor drain in the storage area of the greenhouse.
   b. Existing gas line serving the existing greenhouse crossing the building pad will be redirected around the front of the building and be reconnected after the line exits our building footprint.
   c. Existing site lighting conduit also encountered under the Northeast corner of the building pad and must be rerouted to the light pole located 2 feet from the building corner.

Contractor to provide the owner with pricing for the items above and a change order will be drafted for approval at the next school board meeting January 12, 2026.

FELLOWSHIP CONSTRUCTION INC
P.O. Box 310
Bon Aqua, TN 37025
Phone: (615) 412-4446
Fax: (615) 412-4454

April 28, 2026

Lyle-Cook Martin Architects
310 Franklin St Clarksville TN, 37040

Re: East Hickman Vocational Building

To whom it may concern:

Fellowship Construction is requesting an 27 calendar day contract extension for the discrepancy on the finish floor elevation. I sent an email on March 10th and we discussed it in the meeting on March 31st and the concrete sub-contractor started the additional spread footing on April 6th.

Thank you,
Mike Irwin
Project Manager

Enclosure:
- Job delays